


आगरा नगर निगम
(नगरी स्ट्रीट लाईट)

Sr.No	Name of District	ULB Type	No of ULB	Name of ULB(Agreement Signed)	Mou Signed with	MoU Signing Date	Nos of light to be installed as per agreement/inventory		Total Installation till 31-01-2019	Balance Qty.to installed	Completion in%	Status
							CFL	Sodium Light				
1	Agra	Nagar Nigam Agra	1	Agra Nagar Nigar	EESL	19.09.2017 28.11.2018	8978	42006	50984	0	100.00%	Target complete


सहायक अभियन्ता (वि./पौ.)
नगर निगम, आगरा